

325 FAIRCLOTH DRIVE

GILMER COUNTY HEALTH DEPARTMENT

ON-SITE SEWAGE MANAGEMENT SYSTEM APPLICATION, PERMIT, AND INSPECTION REPORT

PERMIT NUMBER 061- 4716 PROPERTY OWNER & ADDRESS: 4-12-90

RECEIPT NUMBER 3831 Ruel Faircloth

PROPERTY LOCATION: Turn left off 1112 Lorraine Ave. Hwy 5 N. at county line toward animal shelter cross tracks & take first road to left Bare right on high road to end Chattahoochee, Fla. 32324 TELEPHONE: 663-4651 SEWAGE CONTRACTOR:

I hereby apply for a permit to install or construct an individual sewage disposal system and agree that the system will be installed to conform to the requirements of the County Health Department's Rules. I understand that final inspection is required and hereby promise to notify the County Health Department upon its completion and before applying final cover. I further realize and understand that neither this permit nor the final inspection in any way guarantee the proper operations of the sewage system nor in any way confers any guarantee or warranty of any kind.

Ruel Faircloth OWNER/APPLICANT SIGNATURE

4:00 4-12-90 3-4-92 DATE

RC 2-19-92 Called 2-26-92 wants to Renew will pay when he comes to town. (H)

- A. GENERAL 1. Water Supply: a) individual (type) Spring b) public: yes no 2. Type Facility Residence 3. # Bedrooms or Gallons 2 4. Subdivision: yes no 5. Lot Size: 5 3/4 Acres 6. Type System: A. 1. new B. 1. conventional 2. repair 2. alternative 3. existing 3. other

- B. MIN. REQUIREMENTS 1. Septic Tank 750/1000 2. Dosing Tank gals. 3. Absorption Field: a) 450/600 sq. ft. b) 150/200 linear ft. 4. Trenches: a) width 3 ft. b) depth 36 in. c) dist. between 8 ft. 5. Septic Tank: a) dist. well 50 ft. b) dist. creek, etc. 25 ft. 6. Absorption Field: a) dist. well 100 ft. b) dist. creek, etc. 50 ft.

C. SYSTEM INSPECTION (Are requirements met?) Yes No

1. Septic Tank	✓	—
2. Dosing Tank	—	—
3. Absorption Field:		
a) 450/600 sq. ft.	✓	—
b) 150/200 linear ft.	✓	—
4. Trenches:		
a) width 3 ft.	✓	—
b) depth 36 in.	✓	—
c) dist. between 8 ft.	✓	—
5. Septic Tank:		
a) dist. well 50 ft.	✓	—
b) dist. creek, etc. 25 ft.	✓	—
6. Absorption Field:		
a) dist. well 100 ft.	✓	—
b) dist. creek, etc. 50 ft.	✓	—

D. SPECIAL CONDITIONS: Allow for 100% replacement Drain-Line Site Modification: Slight Severe For Inspection Before 1:00 P.M. Call between 8:30 & 9:30 A.M. For Inspection after 1:00 P.M. Call between 1:00-1:30 P.M. Replacement system to be by gravity flow

E. PERMIT: Approved Denied Insp. Date: F. SYSTEM: Approved Disapproved Insp. Date:

G. SKETCH - Recommended Placement:

H. SKETCH - As Installed:

NIX TANK WAS LEAKING @ TIME OF INST. INSTALLER SEAL LEAKS WITH CONC. PASTE. AFTER ANOTHER WEAR TEST, THERE WAS NO FURTHER LEAKS VISIBLE.

